

Project: Route 10 Widening Project
 (Route 1 to I-95)
 UPC No. 102952

Contact:

Stan Newcomb
 Chesterfield Transportation Department
NewcombS@chesterfield.gov
 804-748-1037

	2019			2020											
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Stage 1															
Stage 2															
Stage 3															
Stage 4															
Stage 5															

Stage 1	(103 days) Oct 2019 to May 2020 - Relocate water main along Route 10 between intersection of Route 1/301 and I-95. Construct intersection improvements from mid-way between intersection of Route 1/301 to I-95.
Stage 2	(83 days) May 2020 to Sept 2020 - At the start of this stage and during all Stage 2, traffic WILL NOT be allowed to turn left or conduct U-turns between the intersection of Route 1/301 and I-95. Construct 3rd eastbound and westbound lane along Route 10 between the intersection of Route 1/301 and I-95. Reconstruct ramp from I-95 southbound to Route 10 westbound and Route 10 eastbound to I-95 southbound.
Stage 3	(22 days) Sept 2020 to Oct 2020 - Final construction of raised median and directional crossovers within the median of Route 10 from the intersection of Route 1/301 to I-95. During this stage traffic WILL NOT be allowed to turn left or conduct U-turns between the intersection of Route 1/301 and I-95. At the conclusion of this stage the traffic configuration will be as proposed in the ultimate configuration with the directional crossovers operational.
Stage 4	(44 days) April 2020 to June 2020 - Construction of a 3rd lane eastbound along Route 10 from the Breckenridge Center entrance to the intersection of Route 1/301.
Stage 5	(12 days) Oct 2020 to Nov 2020 - Final asphalt pavement surface application, final signing and striping, clean-up and open all improvements to traffic. Construction completed.

For additional project information, please visit the following website:

<https://www.chesterfield.gov/651/Route-10-Route-1-to-I-95-Widening>