

## Chesterfield County, Virginia Department of Environmental Engineering

9800 Government Center Parkway – P.O. Box 40– Chesterfield, VA 23832-0040 (804) 748-1035 phone – (804) 768-8629 fax – chesterfield.gov

## AGREEMENT IN LIEU OF AN EROSION AND SEDIMENT CONTROL AND STORMWATER MANAGEMENT PLAN FOR A SINGLE FAMILY RESIDENCE

Building Permit/Land Disturbance Permit No.:	
Subdivision:	
Lot Number:	
family dwelling, I am submith any reasonable require and Sediment Control Programment in the Chesterfie contained in the Chesterfie contained in the Chesterfie	osion and sediment control and stormwater management plans for the construction of this single mitting an improvement sketch per the Chesapeake Bay Preservation Act. I agree to comply ements determined necessary by employees of Chesterfield County, representing the Erosion ram and VSMP Administrator. Such requirements shall be based on the conservation standards ald County Erosion and Sediment Control Ordinance and the pollution prevention practices ald County Stormwater Management and Water Quality Ordinance, and shall represent the ry to provide adequate control of erosion, sedimentation and pollution resulting from this project.
	ed areas on the lot shall be stabilized within 7 days of final grading with permanent round cover suitable for the time of year.
	ilure to comply with such requirements within a specified deadline following notice by the field County could result in citation for violation of the Chesterfield County Stormwater sality Ordinance.
	olan approving authority are as shown on the approved improvement sketch. I will not lot until authorized to do so by the Environmental Engineering Department.
	nline to the Building Inspection website at <a href="www.chesterfield.gov">www.chesterfield.gov</a> to verify that my building permit issue constitutes authorization for lot clearing from the Environmental Engineering
	bject to the imposition of civil penalties in the amount of \$1,000.00 a day, not to exceed ent of clearing prior to the Environmental Engineering Department authorization.
implementation of the Erosi	g permit is the land disturbance permit and therefore will not be issued until satisfactory ion and Sediment Control measures as shown on the approved improvement sketch has ction by the Environmental Engineering Department.
•	efective Work (Inspection Ticket) delivered to the site by the Building Inspector for shall constitute a Notice to Comply per Section 8-32 of the Stormwater Management ce.
and that failure to comply	I will follow the pollution prevention practices outlined on the back of this agreement with the provisions set forth in these practices and the Stormwater Management and may subject me to civil penalties not to exceed \$32,500 per violation per day.
I certify that regarding Erosion and Sedin	CRLD # has been authorized to act in my behalf ment Control issues. Phone Email
Signature of Applicant:	Date:
Phone:	Email:

## **Pollution Prevention Practices**

- (1) **Clearing, grading, excavating and un-stabilized areas** Utilize erosion and sediment controls to prevent sediment laden or turbid runoff from leaving the construction site. Dispose of clearing debris at acceptable disposal sites. Apply permanent or temporary stabilization, sodding and/or mulching to denuded areas in accordance with the erosion and sediment control specifications and the general VPDES permit for discharges of stormwater from construction activities.
- (2) **Paving operations** Cover storm drain inlets during paving operations and utilize pollution prevention materials such as drip pans and absorbent/oil dry for all paving machines to limit leaks and spills of paving materials and fluids.
- (3) **Concrete washout and cement waste** Direct concrete wash water into a leak-proof container or leak-proof settling basin that is designed so that no overflows can occur due to inadequate sizing or precipitation. Hardened concrete wastes shall be removed and disposed of in a manner consistent with the handling of other construction wastes.
- (4) **Structure construction, stucco, painting and cleaning** Enclose, cover or berm building material storage areas if susceptible to contaminated stormwater runoff. Conduct painting operations consistent with local air quality and OSHA regulations. Mix paint indoors, in a containment area or in a flat unpaved area. Prevent the discharge of soaps, solvents, detergents and wash water from construction materials, including the clean-up of stucco paint, form release oils and curing compounds.
- (5) **Dewatering operations** Construction site dewatering from building footings or other sources may not be discharged without treatment. Sediment laden or turbid water shall be filtered, settled or similarly treated prior to discharge.
- (6) **Material delivery and storage** Designate areas of the construction site for material delivery and storage. Place near construction entrances, away from waterways, and avoid transport near drainage paths or waterways.
- (7) **Material use during building process** Use materials only where and when needed to complete the construction activity. Follow manufacturer's instructions regarding uses, protective equipment, ventilation, flammability and mixing of chemicals.
- (8) **Solid waste disposal** Designate a waste collection area on the construction site that does not receive a substantial amount of runoff from upland areas and does not drain directly to a waterway. Ensure that containers have lids so they can be covered before periods of rain, and keep containers in a covered area whenever possible. Schedule waste collection to prevent the containers from overfilling.
- (9) **Sanitary waste** Prevent the discharge of sanitary waste by providing convenient and well-maintained portable sanitary facilities. Locate sanitary facilities in a convenient location away from waterways and drop inlets.
- (10) **Landscaping operations** Maintain as much existing vegetation as practicable. Apply permanent or temporary stabilization, sodding and/or mulching to denuded areas in accordance with the erosion and sediment control specifications and the general VPDES permit for discharges of stormwater from construction activities. Apply nutrients in accordance with manufacturer's recommendations and not during rainfall events.
- (11) Others If applicable, describe your Pollution Prevention Practice.

## **Spill Prevention & Response**

Most spills can be cleaned up following manufacturer specifications. Absorbent/oil dry, sealable containers, plastic bags, and shovels/brooms are suggested minimum spill response items that should be available at this location.

1<sup>st</sup> Priority: Protect all people

2<sup>nd</sup> Priority: Protect equipment and property

3<sup>rd</sup> Priority: Protect the environment

- 1. Check for hazards (flammable material, noxious fumes, cause of spill) if flammable liquid, turn off engines and nearby electrical equipment. <u>If serious hazards are present leave the area and call 911. LARGE SPILLS ARE LIKELY TO PRESENT A HAZARD.</u>
- 2. Make sure the spill area is safe to enter and that it does not pose an immediate threat to health or safety of any person.
- 3. Stop the spill source.
- 4. Call co-workers and supervisor for assistance and to make them aware of the spill and potential dangers.
- 5. If possible, stop spill from entering drains (use absorbent or other material as necessary).
- 6. Stop spill from spreading (use absorbent or other material)
- 7. If spilled material has entered a storm sewer; contact locality's storm water department.
- 8. Clean up spilled material according to manufacturer specifications, for liquid spills use absorbent materials and do not flush area with water.
- 9. Properly dispose of cleaning materials and used absorbent material according to manufacturer specifications.